JemmyEmulated:MainTask:MainProgram
Total number of rungs in routine: 5

BUILDING AUTOMATION STOP BuildingAuto START BuildingAuto L1 BuildingAuto <Local:3:I.Data[1].13> <Local:3:O.Data[0].15> <Local:3:I.Data[1].14> 0 L1_BuildingAuto L2_BuildingAuto <Local:3:O.Data[0].16> <Local:3:O.Data[0].15> L3 BuildingAuto <Local:3:O.Data[0].17> L4 BuildingAuto <Local:3:O.Data[0].18> L1 BuildingAuto <Local:3:O.Data[0].15> TOF Timer T0_ParkLampDelayOff Preset 12000 1 (EN)--(ND)-12000 Accum T0 ParkLampDelayOff.DN TOF (EN)— 2 T1 ExitLampDelayOff Timer 10000 10000_ Preset Accum ParkLamp BuildingAuto <Local:3:0.Data[0].19> T0 ParkLampDelayOff.DN 3 ExitLamp BuildingAuto T1_ExitLampDelayOff.DN <Local:3:0.Data[0].20> (End)